BR 16 | 30-4-13 SBR 09 | 30-4-13 DSNO: 695/12-13 dt 16.2.2013
T.SNO: 487/12-13 dt 18.2.2013
Page No: 014-12-000052
Page: 1771.

M.A.R. 57 (Rule 116)

Measurement Book Section. No. C/09

Bill No I & Final

Serial No. 171621

Name of work Improvements to Cross Roads to Muni Kondappa layout Muneshwaranagara in Bagalagunte Ward No-14. From ..... to .....

Name of Contractor or nature of Agency Technical Manager (CR&DL (WCH) Bangalore-1

Date of commencement of work ~~12.2.13~~ E.E/DD(WD)/260/12-13 dt 19/02/2013

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
1	Earth work excavation in ordinary soil by leveling and lining the ground manually (other than foundations of buildings. Culverts, retaining walls, drains, trenches of pipe lines and cables) and removing the excavated stuff to a distance not exceeding 50m and lift upto 1.50m excavated trench leveled and neatly shaped dressed sides to be leveled after lining if cracked and neatly shaped as per sections					286.05 cu.m	31534
	Excavation proposed vide Mod proposal 171681 of Civil Wks					@ 110.24/cu.m	
2	Providing spreading and compacting graded stone aggregate 40mm nominal size in foundation of retaining walls including						